

Overbrook Project Schedule - Preliminary

ID	Task Mode	Task Name	Duration	Start	Finish	Footage/ or Qty	Mileage	Production	Est. Shifts
1		Overbrook	1 day	Wed 2/2/22	Wed 2/2/22	0	0	0	#ERROR
2		NTP	1 day	Mon 10/11/21	Mon 10/11/21	0	0	0	#ERROR
3		Submittals	87 days	Mon 10/11/21	Tue 3/1/22	0	0	0	#ERROR
4		CCI Mobilization	3 days	Sat 11/13/21	Tue 11/16/21	0	0	0	#ERROR
5		Rural - Area 1	36 days	Wed 11/17/21	Mon 2/7/22				
6		Initial Area Prep Locate/Potholing	6 days	Wed 11/17/21	Mon 11/29/21	27420	5.19	16000	1.71
7		Bores - 2-6" (1,170')	4 days	Mon 11/29/21	Thu 12/2/21	1170	0.22	300	3.9
8		Bores - 8" CL200 Cased, 4" Stuffed (100')	1 day	Fri 12/3/21	Fri 12/3/21	100	0.02	140	0.71
9		Pipe - 2-6" PVC (26,150')	18 days	Tue 11/30/21	Mon 1/24/22	26150	4.95	1500	17.43
10		Misc. Appurtenances (9)	2 days	Tue 1/25/22	Wed 1/26/22	9	0	6	1.5
11		Air Release Valve	1 day	Thu 1/27/22	Thu 1/27/22	1	0	4	0.25
12		Meter Setters 5/8- 1" (17)	5 days	Tue 1/25/22	Sat 1/29/22	17	0	4	4.25
13		Flushing, Chlorination, and Testing	7 days	Mon 1/31/22	Mon 2/7/22	27420	5.19	4000	6.86
14		North of HWY 56 - Area 2	30 days	Mon 1/24/22	Sat 2/26/22				
15		Initial Area Prep Locate/Potholing	6 days	Mon 1/24/22	Sat 1/29/22	8390	1.59	16000	0.52
16		Bores - 2-6" (1,190')	4 days	Mon 1/31/22	Thu 2/3/22	1190	0.23	300	3.97
17		Pipe - 4-6" PVC (7,200')	13 days	Mon 1/31/22	Mon 2/14/22	7200	1.36	575	12.52
18		Misc. Appurtenances (13)	3 days	Tue 2/15/22	Thu 2/17/22	13	0	6	2.17
19		Meter Setters 5/8" (56)	14 days	Tue 2/8/22	Wed 2/23/22	56	0.01	4	14
20		Flushing, Chlorination, and Testing	3 days	Thu 2/24/22	Sat 2/26/22	8390	1.59	4000	2.1
21		West of Locust - Area 3	57 days	Wed 2/2/22	Fri 4/15/22				
22		Initial Area Prep Locate/Potholing	6 days	Wed 2/2/22	Tue 2/8/22	20026	3.79	16000	1.25
23		Bores - 2-6" (3,786')	13 days	Fri 2/4/22	Fri 2/18/22	3786	0.72	300	12.62
24		Bores - 12" CL200 Cased, 6" Stuffed (60')	1 day	Sat 2/19/22	Sat 2/19/22	60	0.01	105	0.57
25		Pipe - 4-6" PVC (16,180')	29 days	Wed 2/16/22	Mon 3/28/22	16180	3.06	575	28.14
26		Misc. Appurtenances (47)	8 days	Tue 3/29/22	Wed 4/6/22	47	0.01	6	7.83
27		Meter Setters 5/8- 2" (116)	29 days	Mon 2/28/22	Fri 4/8/22	116	0.02	4	29
28		Flushing, Chlorination, and Testing	6 days	Sat 4/9/22	Fri 4/15/22	20026	3.79	4000	5.01
29		In Between Locust & Cedar - Area 4	86 days	Wed 2/9/22	Fri 6/3/22				
30		Initial Area Prep Locate/Potholing	6 days	Wed 2/9/22	Tue 2/15/22	24779	4.69	16000	1.55
31		Bores - 2-6" (5,649')	19 days	Mon 2/21/22	Mon 3/21/22	5649	1.07	300	18.83
32		Bores - 8" CL200 Cased, 4" Stuffed (130')	1 day	Tue 3/22/22	Tue 3/22/22	130	0.02	140	0.93
33		Pipe - 4-6" PVC (19,000')	34 days	Fri 3/4/22	Tue 4/19/22	19000	3.6	575	33.04
34		Misc. Appurtenances (50)	10 days	Wed 4/20/22	Sat 4/30/22	50	0.01	6	8.33
35		Meter Setters 5/8- 2" (196)	50 days	Wed 3/23/22	Thu 5/19/22	196	0.04	4	49
36		Flushing, Chlorination, and Testing	6 days	Fri 5/20/22	Fri 6/3/22	24779	4.69	4500	5.51
37		East of Cedar To City Limits - Area 5	53 days	Wed 3/9/22	Mon 5/16/22				
38		Initial Area Prep Locate/Potholing	6 days	Wed 3/9/22	Tue 3/22/22	13279	2.51	16000	0.83
39		Bores - 2-6" (2,049')	7 days	Wed 3/23/22	Wed 3/30/22	2049	0.39	300	6.83
40		Bores - 8" CL200 Cased, 4" Stuffed (80')	1 day	Tue 4/5/22	Tue 4/5/22	80	0.02	140	0.57
41		Pipe - 4-6" PVC (11,150')	20 days	Thu 4/7/22	Fri 4/29/22	11150	2.11	575	19.39
42		Misc. Appurtenances (30)	6 days	Sat 4/30/22	Fri 5/6/22	30	0.01	6	5
43		Air Release Valve	1 day	Sat 5/7/22	Sat 5/7/22	1	0	4	0.25
44		Meter Setters 5/8- 2" (87)	22 days	Sat 4/16/22	Wed 5/11/22	87	0.02	4	21.75
45		Flushing, Chlorination, and Testing	4 days	Thu 5/12/22	Mon 5/16/22	13279	2.51	4500	2.95
46		Booster Facility	91 days	Mon 5/2/22	Wed 8/31/22				
47		Site Crew Mobilization	1 day	Mon 5/2/22	Mon 5/2/22				#ERROR
48		Excavate and Pour Footings	2 days	Tue 5/3/22	Wed 5/4/22				#ERROR
49		Prep Pad and Install Pipe Stub-outs for Building	1 day	Thu 5/5/22	Thu 5/5/22				#ERROR
50		Site Grading and Driveway	4 days	Fri 5/6/22	Tue 5/10/22				#ERROR
51		Pour Concrete Slab	2 days	Wed 5/11/22	Thu 5/12/22				#ERROR
52		Set Booster Building	1 day	Mon 7/11/22	Mon 7/11/22				#ERROR
53		Install Interior Piping	5 days	Tue 7/12/22	Sat 7/16/22				#ERROR
54		Install Pumps and Controls	5 days	Fri 7/22/22	Wed 7/27/22				#ERROR
55		Install Electrical	5 days	Mon 8/8/22	Fri 8/12/22				#ERROR
56		Facility Start-Up	2 days	Tue 8/30/22	Wed 8/31/22				#ERROR
57		Chlorine Facility	79 days	Fri 5/13/22	Mon 8/29/22				
58		Excavate and Pour Footings	2 days	Fri 5/13/22	Sat 5/14/22				#ERROR
59		Prep Pad and Install Pipe Stub-outs for Building	1 day	Mon 5/16/22	Mon 5/16/22				#ERROR
60		Site Grading and Driveway	4 days	Tue 5/17/22	Fri 5/20/22				#ERROR
61		Pour Concrete Slab	2 days	Sat 5/21/22	Tue 5/31/22				#ERROR
62		Set Chlorine Building	1 day	Mon 7/18/22	Mon 7/18/22				#ERROR
63		Install Interior Piping	5 days	Thu 7/28/22	Tue 8/2/22				#ERROR
64		Install Chlorine Equipment	6 days	Mon 8/15/22	Sat 8/20/22				#ERROR
65		Install Electrical	5 days	Mon 8/22/22	Fri 8/26/22				#ERROR
66		Facility Start-Up	2 days	Sat 8/27/22	Mon 8/29/22				#ERROR
67		Project Abandonements & Other	16 days	Tue 8/30/22	Sat 9/24/22				#ERROR
68		Site Restoration and Seeding	13 days	Sat 9/10/22	Mon 9/26/22				#ERROR
69		Substantial Completion (September 26, 2022)	1 day	Mon 9/26/22	Mon 9/26/22				#ERROR
70		Final Completion (October 26, 2022)	25 days	Tue 9/27/22	Tue 10/25/22				#ERROR

